



WEEKLY REPORT #17

2117 State Street, Suite 200
Bettendorf, IA 52722
Office: (563) 445-3501

Village of Port Byron
Attn: Kristie Guardia, Village Clerk
120 S. Main Street
Port Byron, Illinois 61275

Date: Week of September 6, 2021 MSA CRS Project #: 00442047 Project: Hwy 84 Sidewalk and Watermain Reconstruction IDOT Contract #: 85697 Contractor: Miller Trucking and Excavating Location: Port Byron, Illinois Owner: Village of Port Byron On Site Representative: Scott Duckett, Sr. Engineer (MSA)

WEEKLY REPORT #17

Next Week's Schedule: (Tentative)

- Miller Trucking & Excavating to resume water main installation north of Taylor Drive. Continue grading and segmental block wall installation at Walnut Street and area to the north along Hwy 84.
- Treiber to resume forming and placing PCC at sidewalk and curb and gutter areas between Cherry and Walnut Streets.
- Intren to continue overhead power and gas main relocation along the east area of Hwy 84 north of Taylor Street.

Work Completed:

Monday

- No work performed today due to Labor Day Holiday.

Tuesday

- Miller Trucking & Excavating on site installing 8" PVC water main along the east side of Hwy 84 near Sta: 221+75 RT. 2nd crew working on segmental block wall and grading at Walnut Street area. Removing existing "Ty-A" curb south of Walnut Street along Hwy 84.
- Intren on site resuming gas main and power relocation along the east area of Hwy 84 and north of Oak Street.

WEEKLY REPORT



View of existing 6" DIP water main near Taylor Drive.

Wednesday

- Miller Trucking & Excavating installing 8" PVC water main under existing box culvert near Sta: 222+00 RT. Installed 1-8"x 8" tee and 3-8" water valves at Taylor Street. 2nd crew installing segmental block wall at Walnut Street.
- Treiber returned to site to begin the installation of 5" PCC Sidewalk forms near Sta: 212+00 RT.
- Intren on site resuming gas main and power relocation along the east area of Hwy 84 and north of Taylor Street.



View of installed fire hydrant and 6" valve near Sta: 221+88 RT.

Thursday

- Miller Trucking & Excavating on site coring out curb and gutter areas south and north of Walnut Street. Placing aggregate base at proposed curb and gutter and 5" PCC Sidewalk areas.
- Intren on site relocating existing gas main just north of Walnut Street.

WEEKLY REPORT



View of curb core out and PCC Sidewalk forms looking north.

Friday

- Miller Trucking & Excavating on site coring out and placing aggregate base for proposed curb and gutter areas just north of Walnut Street. Coring out curb and gutter areas along Walnut Street today as well.
- Intren on site relocating existing gas main near Casey's entrance drive.



View of installed block wall section north side of Walnut Street.

Issues Encountered:

- Miller pipe crew not on-site Thursday or Friday of this week.

Photos: SEE ABOVE AND IN PROJECT FILE.

Page 4
IL 84 Sidewalk and Watermain Reconstruction
Weekly Report #17 – Week of September 6, 2021

WEEKLY REPORT

WRITTEN BY:
MSA PROFESSIONAL SERVICES



Scott Duckett
Senior Engineer

cc: Village of Port Byron
MSA - Kevin Bailey, P.E. - Project Manager
MSA - Jared Fluhr, P.E. - Project Engineer